

Update and schedule for weeks ending October 11th and October 18th

week ending October 11th, 2019 (Update):

Storm Water Project:

All concrete work on McKown Rd. was suspended due to inclement weather.

Storm piping work on Knowles Terrace was suspended due to conflicts associated with existing utilities.

Water Project:

Installation of water main piping on **Warren Street** has been completed. (This is the large 8" Ductile Iron Piping that brings water to all of the homes)

Installation of water Service piping on **Providence Street** has been completed. (This is the smaller ¾" and 1" piping that brings water from the new water mains to each individual property.) These services were the longer side installations that require excavations that completely cross the roadway.

Paving has begun on **Providence Street**. This street was paved first because the contractor's excavating equipment was already in this area and because this street could be paved due to all the water work being completed. No prior notice of the paving exercise was provided to the residents of McKownville because an opening in the paving subcontractor's schedule opened up and we seized the opportunity to have this paving restoration performed.

week ending October 18th, 2019 (Proposed Schedule):

Storm Water Project:

The tentative plan is to begin work required to tie the new storm piping to existing NYSDOT drainage structures that currently reside in the NYSDOT right-of-way on Western Avenue. The streets that are currently scheduled for these connections are **Norwood Street** and **Knowles Terrace**. Please keep in mind that depending on weather and water flow through these existing structures that this schedule may change.

Knowles Terrace has previously unknown existing piping conflicts that required the redesign of the tie-in to the NYSDOT structure at the intersection of NYS-RT20. We are working through these conflicts with NYSDOT and hope to begin work on Knowles Terrace soon.

Installation of curbs and sidewalks will begin on **McKown Road** along with the installation of the traffic detection loops that control the traffic signal at the intersection of NYS RT20 (Western Ave) and McKown Road.

Water Project:

Installation of water Service piping on **Warren Street, Mercer Street, Ann Street and Tracey Street** will continue. (This is the ¾" and 1" piping that brings water from the new water mains to each individual property.)

Paving of **Elmwood Street** and **Parkwood Street** is scheduled to begin next Wednesday, October 16th, 2019. This schedule is of course weather dependent. Boxing out for the pavement installations are scheduled to begin on Tuesday, October 15th, 2019.

General :

2 EA fire hydrants remain to be installed on **Providence Street** but prior to them being installed the existing watermain must be shut down. The existing watermain cannot be shut down until all properties have new services run to them from the new watermain. This is due to the limited valve configuration that currently exists within the old water infrastructure.

The tie in of the new watermain to the existing water main at the intersection of **Mercer Street** and **Fuller Road** will need to be completed at some point but this too will occur when the existing watermain is shut down.

Maintenance of construction trenches and general cleanup will continue throughout both projects' duration.

Residents of McKownville and the traveling public are reminded to please keep speeds on the affected roads to a minimum. Preferably under 10 MPH. This will greatly reduce the amount of dust that is created and will lessen the bumpy ride and amount of maintenance required for the trenches.

Please contact us with any questions or comments and we will respond as quickly as possible.

Biagio DelVillano; Senior Construction Manager Delaware Engineering, D.P.C.
28 Madison Avenue Extension, Albany, NY 12203
Phone: 518-452-1290 ext.220; Fax: 518-452-1335;
Email: bdelvillano@delawareengineering.com