

Update for week ending October 25th, 2019.

week ending October 25th, 2019 (Update):

Storm Water Project:

- All concrete work on **McKown Rd.** was suspended due to inclement weather. This work will begin and be completed as the weather allows.
- Storm piping work on **Knowles Terrace** was suspended due to conflicts associated with existing utilities the reside within the NTSDOT RT-20 Right-of-Way. We were awaiting approval from NYSDOT for the necessary design changes. We were provided approval yesterday, 10-21-2019.
- Storm main piping work on **Waverly Place** has been completed. This is the large diameter piping that runs the length of the street and conveys water from catch basins and sump pump laterals to the creek. Sump Pump lateral stubs are currently being installed. This is the smaller 4" piping that runs laterally from the large diameter storm main piping to the connection points on the home side of sidewalks.

Water Project:

- The sterilization and first bacteria testing of the watermain piping on **Warren Street** has been completed (This is the large 8" diameter Ductile Iron Piping that brings water to all of the homes). The results of the first bacteria tests have been received and are acceptable. Because two acceptable tests that are taken 24 hours apart are required, we are awaiting the results of the second test which should be provided today. Once the second acceptable test result is received then water service connections from the new watermain to the properties on Warren Street will commence (This is the smaller ¾" and 1" piping that brings water from the new water mains to each individual property.).
- Installation of water Service piping on **Mercer Street** is advancing. (This is the smaller ¾" and 1" piping that brings water from the new water mains to each individual property.) The service connections on Mercer Street are scheduled to be complete next week.
- Paving on **Glenwood Street** was completed. Some of the paving that was performed is not acceptable will be corrected.
- Paving on **Parkwood Street** began at the north (loop) end of the street.
- The tie in of the new watermain to the existing water main at the intersection of **Mercer Street** and Fuller Road has been completed.

Please contact us with any questions or comments and we will respond as quickly as possible.

Biagio DelVillano, Senior Construction Manager, Delaware Engineering, D.P.C.
28 Madison Avenue Extension, Albany, NY 12203
Phone: 518-452-1290 ext.220; Fax: 518-452-1335
Email: bdelvillano@delawareengineering.com