

## **Update and schedule for weeks ending April 13th and 20th, 2020.**

Bast Hatfield, who is the contractor for the McKownville Water and Storm Sewer Projects continue to work on general clean-up and restoration tasks. Their 2 week look ahead schedule is as follows:

### **Week ending April 13th, 2020:**

General clean-up on all streets and at construction staging areas.

Raking and disposal of stones in lawns affected by the Water and Storm Projects.

General clean-up at properties throughout the projects' areas.

### **Week of April 20th, 2020:**

Installation of traffic control loops on McKown Rd.

These are the sensors that control the traffic signal at the intersection of McKown Road and Western Ave. These sensors are embedded in the asphalt and will take 2 to 5 days to install.

Sidewalk restorations.

General clean-up on all streets and at construction staging areas.

Continuing the raking and disposal of stones in lawns affected by the Water and Storm Projects.

Installation and grading of topsoil for lawn restorations.

Hydroseeding for lawn restorations.

All of the above is of course weather dependent so there may be some movement in schedule should inclement weather arrive.

McKownville residents should continually expect to see street sweeping and debris disposal continuing throughout the restoration process. The sweeping will most likely be more prevalent on rainy days as the equipment used to sweep roads is much more efficient in rainy weather.

Please note that the above schedule is evolving and is not a complete overview of all of the restoration work that is to be completed and is meant to be an overall look at most of what can be expected in the next 2 weeks.

We thank everyone affected by the Water and Storm Sewer Projects for their continued patience.

Biagio DelVillano, Senior Construction Manager, Delaware Engineering, D.P.C.  
28 Madison Avenue Extension, Albany, NY 12203  
Phone: 518-452-1290 ext.220  
Fax: 518-452-1335  
Email: bdelvillano@delawareengineering.com