

## **Update on McKownville water/storm drain construction project 11 June 2020**

The current projected completion date for Bast Hatfield's remaining contract work is now July 2nd, 2020. The change in schedule from May 31st, 2020 to this new date is due mostly to the Covid 19 pandemic.

The current projected schedule we received verbally from Bast Hatfield is as follows:

Asphalt restorations will continue on all streets through next Tuesday June 16th, 2020. This includes all driveway restorations.

Remaining catch basin and manhole internal work will begin Wednesday, June 17, 2020 and continue through July 2nd, 2020. This work is internal to catch basins and manholes and will not need excavations to be performed.

Lawn restorations are, and will continue to be monitored.

We would like to request that all residents that have lawns disrupted by the Water and Storm Sewer Projects try to thoroughly water their lawns at least once daily. Watering is most effective when performed in the morning hours.

As we move closer to completion we will provide another update to assure everyone is kept informed of progress.

Biagio DelVillano, Senior Construction Manager  
Phone: 518-452-1290 ext.220  
Fax: 518-452-1335  
Cell: 518-610-2447  
Email: bdelvillano@delawareengineering.com

Dale Nunamann, Construction Inspector  
Phone: (518) 452-1290  
Fax: (518) 452-1335  
Cell: (518) 231-3050  
Email: dnunamann@delawareengineering.com